Property Inspection Report Summary



Demo Report Las Vegas, NV 89119

Date of Inspection

January 11th, 2023 11:29 AM

Client

John & Jane Smith 888-500-0504

Client's Agent

Ron Realtor 555-5555

Inspected By

Brent Noisette

Vallarta Home & Rental Inspections 3223288725



This report is also available as an interactive online presentation. Please see the link below or scan the QR code with your phone's camera app.

https://ener.is/presentation/Bp2fXPiL25yiB3pbP



Demo Report January 11th, 2023

Major Issues Please Read Full Report for Details

ROOFING

Roof Coverings / **Materials** Section 2.2

Description • Concrete Tile

Rolled Composite

Condition

Slipped

Peeling

Location

· Front of Home

Patio

Repair or Replace - Immediately:

Tile slipped from original position at north center gable above garage. Repairs may be made by the homeowner or a handyman.

Peeling coating from roofing joints on the south patio roof.







ELECTRICAL

GFCI Section 3.3 **Description** • Present Condition

 GFCI Inoperable

Location

Exterior

South-West Corner

Repair or Replace - Immediately:

The test button on the GFCI is broken and should be repaired or replaced immediately.







Demo Report January 11th, 2023

PLUMBING

Drain, Waste, **Vent Piping** Section 5.1

Description • ABS Plastic

PVC

 Improper Length

Location

Condition

Exterior

West Wall

Repair or Replace - Immediately:

Water heater discharge pipe is too short/far from ground. Steam dissipation can cause scalding to those standing nearby. Typically this should terminate 6 inches from the ground, but may vary by jurisdiction.







Bathroom Sinks Description • Single Vanity Section 5.2

Condition

Location

Leaking

 Master Bathroom

Repair or Replace - Immediately:

A leak is present at the stopper rod/drain connection. The mechanism can be dismantled to check seals for wear or cracks.





